Item No. 7c_Supp Date: June 14, 2011

Capital Improvement Projects

First Quarter Report 2011 Commission Briefing





Where a sustainable world is headed."



Capital Improvement Projects Overall Status of Projects

- 88 Total Projects in report
- 48 Projects are within or ahead of target schedule and budget
- 38 Projects have either target schedule or budget off
- 2 Projects have both schedule and budget off



Project Status Total CIPs Managed by CDD





AVIATION PROJECT SUMMARY

- Three projects are behind schedule:
 - FIS Inspection Booths (1 month) Unanticipated site access issues required a redesign.
 - Aircraft RON Parking (6 months) RMM evaluation and development of a remediation plan.
 - S Sat Delta Sky Club (2 months) Added scope and unanticipated existing conditions at roof level.
- One project is forecasting an overrun:
 - S Sat Delta Sky Club (~\$3.5M) Additional scope changes.
- One project is ahead of schedule:
 - Terminal Escalator Modernization (5 months) Design-Build contract was executed in first quarter with accelerated date.



AVIATION PROJECT SUMMARY, Cont.

Cost of Construction Growth:

•

 Connect C1 BHS to C88 BHS (12.99%) - The 12.99% growth on the project resulted from the request by Alaska to upgrade the C92 computers to mitigate issues with sorting the baggage and related interruptions to airline activities.



SEAPORT PROJECT SUMMARY

One project is behind schedule:

 T-5 Crane Cable Reels – delivery of materials has been delayed six months.



REAL ESTATE PROJECT SUMMARY

One project is behind schedule:

 FT C15 HVAC Improvements – consultant schedule took longer than anticipated causing a delay of six weeks.



CORPORATE PROJECT SUMMARY

Two projects with new reportable schedule variances this quarter:

- Business Continuity (6 months) A small number of remaining components are dependent on the design of another project.
- Ground Transportation Management (6 months) The system design phase took longer than anticipated due to resource constraints and the resolution of system support issues.